

# Gateway Uncasville Marine Materials Transloading Site

125 Depot Road  
Uncasville, Connecticut

Prepared for KKSH2, LLC (M3) Town of Montville Planning and  
Zoning Commission Submission

**Sheet Index**

1	Title Page
2	Site Rendering
1/3	Record Drawing As-built (December 2022)
4	Operations Plan
5	Erosions & Sedimentation Control, Spill Prevention and Safety Plan Detail
6	Traffic Plan Detail
7	Lighting and Signage Plan Detail
8	Details

**Applicant**

KKSHS, LLC  
3 Wilderness Drive, North Branford, CT 06471  
Attn: Alfred Kovalik (203) 858-4034

**Operator**

Marine Materials Management, LLC (M3)  
47 Oswegatchi Hills Road  
Niantic, CT 06357  
Attn: Alfred Kovalik (203) 858-4034

**Property Owner**

Uncasville, LLC  
1515 Des Peres Rd, St. Louis, MO 63131

**Property Lessee**

Gateway Montville, LLC  
125 Depot Road, Montville, CT 06382  
Attn: Greg Baribault (203) 895-6367

**Site Civil/Surveyor**

boundaries, LLC  
Griswold, CT

**Traffic Engineer**

F.A. Hesketh and Associates, Inc.  
East Grandby, CT

**Sediment Management Consultant**

Tipping Point Resources Group, LLC  
New Haven, CT

"APPROVED BY THE MONTVILLE PLANNING AND ZONING  
COMMISSION"

SIGNATURE OF CHAIRMAN OR SECRETARY DATE




Date
October 10, 2023
Version
1.5
Scale
N/A

Gateway Uncasville Marine  
Materials Transloading Site



19765 04 September 2023  
License NO. DATE






Prepared by Tipping Point Resources Group, LLC

Date	Description
07 September 2023	A) Site Overview - View NorthWest to SouthEast
Version	B) Processing - View NorthEast to SouthWest
1.3	C) Loading and Processing - View West to East
Scale	D) Offloading from Barge - View NorthEast to SouthWest
N/A	



Artist Renderings of Site





Curve Table					
Curve #	Length	Radius	Delta	Chord Direction	Chord Length
C3	312.00'	888.66'	20°06'58"	N11°35'12"E	310.40'
C1	301.84'	845.40'	20°22'25"	S12°16'32"W	300.24'
C2	179.41'	835.00'	12°18'40"	S28°39'35"W	179.07'

Line Table		
Line #	Length	Direction
L1	30.69'	S58°21'24"E
L2	10.40'	N67°29'44"W
L3	26.11'	N0°48'05"E
L4	33.00'	S32°36'38"W
L5	8.25'	S54°28'55"E
L6	55.40'	S35°31'04"W
L7	30.00'	N54°28'56"W
L8	8.25'	S54°27'13"E



TO MY KNOWLEDGE AND BELIEF THIS MAP IS SUBSTANTIALLY CORRECT AS NOTED HEREON.

JOHN U. FAULSE JR. L.S. LICENSE NO. 70016 DATE 7/23/23

CIVIL ENGINEERING, LAND SURVEYING, AND LAND PLANNING

179 Pelham River Drive, Groveland, CT 06031  
T 860.376.2006 | www.boundariesllc.net

Improvement Location & Topographic Survey  
Record As-Built Plan - North

Prepared for  
Gateway Montville, LLC  
125 Depot Rd (M/B/L 071-007-000), 131 Depot Rd (M/B/L 071-013-000), 133 Depot Rd (M/B/L 071-001-000) and 55 Dock Rd (M/B/L 071-008-000) - Uncasville, Connecticut

SCALE: 1" = 40'

DATE: December 2022

JOB I.D. NO. 22-3140-4

Revisions  
Rev 1, Add Phase 2A/2B Area, 4/24/2023  
Rev 2, Add Phase 2C/3 Area, 7/25/2023

SHEET NO. 1















Equipment List	
1. Pneumatic Flow Tube Mixing Tool (PFTM)	
2. Mobile Equipment Control Center	
3. Mobile Light Stand (typ)	
4. Mobile 60 Ton Cement Silo*	
5. Mobile Air Compressor *	
6. Mobile Cement Batch Plant*	
7. Grout Pump	
8. 600kW Mobile Generator* (typ)	
9. 2000gal cap. Diesel Fuel Above Ground Storage Tank w/ Secondary Containment*	
10. 21,000gal Water Storage Frac Tank	
11. Sanitary Facilities	
12. 2CY MSW Dumpster	
13. Field Office	
14. Skid Steer (typ)	
15. Engineered Fill Storage Area during Curing	
16. 22 Ton Tri-Axle Dump Truck	
17. Material Handler / Excavator with option for Specialty Mixing Head(typ)	
18. Mobile Sediment Materials Conveyor w/ Spill Protection	
19. Mobile Bar Screener	
20. Mobile Binder Silo	
21. Mobile Pugmill	
22. High Solids Sediment Pump	
23. Placement of Amended Processed Material and Storage for Aggregate	
24. Telehandler	
25. Engineered Fill Material Curing Bin	
26. Oversized Screened rocks, wood, and other dredged material	
27. Hopper or Deck Barges	
28. Temporary Dock Improvements for Receiving Barges	
*Anchored to prevent flotation, collapse or lateral movement of the structure.	

Operating Capacity		
	Square Feet	Cubic Yards*
Receiving Bin 1	3306	490
Receiving Bin 2	2901	430
Storage Bin 1	10190	1600
Storage Bin 2	8010	1200
Subtotal	24407	3720**
*Assumes 4Ft Depth		
**Dry material can be stacked higher in controlled piles to store up to 10,000CY		



**PROJECT NARRATIVE**

The proposed project/site operations consist of the intended use of 125 Depot Road for receiving large rock and other construction related aggregate which may include sediment processing to produce engineered fill products from sediments stabilized with Portland cement. Subsequent transloading will take place at the 125 Depot Road that will include offsite transport to the receiving entity. Conversely, water-borne scows may receive construction material for over the water transport.

Typical sources of dredged material/sediment for operations will be as is of poor geotechnical quality. Typically, it is amended with a cementitious product/binder to give it a geotechnical matrix and/or strength. The dredged material will be pre-sampled and analyzed for environmental constituents by a State-certified laboratory. Cement stabilization strengthens and locks together poor-quality material for use as a construction grade material in offsite construction projects, including for capping and regrading. The State of Connecticut Department of Energy and Environmental Protection (CT DEEP) Approval for dredged material management requires pre-characterization of incoming material. Operations at the site will be in accordance with CT-DEEP SWDP Authorization 08601340-DP dated January 2022 for the 125 Depot Road property. No hazardous materials or hazardous wastes will be accepted/handled at the site. All activities will be performed under state and federal compliance as applicable.

Preparation of the Site, including grading and Stormwater Management, was previously approved as Phase 2 of Application #22-SITE-5. No additional earth disturbing activities will be required by the proposed project. 125 Depot Road is intended to be used for the staging and cement mixing/addition to bulk dredged material/sediment which may include aggregates, rock, cement, and brick debris. Trash and other undesirable screened material, such as rebar, wood, etc., will be recycled and/or disposed of offsite according to applicable requirements.

All stormwater runoff from the site will be collected by the approved Stormwater Management System constructed during Phase 2 and treated prior to discharge as previously submitted. When active processing with cement (and subsequent curing) is being performed, stormwater from within the bins will be collected in an onsite frac tank and recycled into the cement batch plant process. A minimum "free-board" of 1 foot will be maintained within the bin walls to allow for the collection of storm water during a rain event.




Set-up for the proposed project is anticipated to start immediately upon Town of Montville Planning and Zoning approval with the receipt of bulk materials to begin immediately following set-up activities.

According to the Natural Resources Conservation Service (NRCS) Web Soil Survey, the soils located on the subject project are 307 Urban Land.

Hours of Operation shall be Monday through Saturday, from 7am to 6pm.

No fixed-permanent equipment is currently proposed. A list of mobile equipment is presented within this application package. Equipment will be fueled by a diesel fuel truck or the proposed onsite 2000-gallon AST and shall be accomplished on impervious surfaces only. One OSHA approved spill kit shall be provided onsite at all times during this operation. Spill protection and containment structures will be deployed as shown in the attached drawing anytime materials are being loaded/offloaded. Any necessary repairs to equipment shall be offsite or be performed utilizing portable containment devices to contain and control any discharges of oils or fluids which may occur during repair. Any such discharges shall be disposed of according to applicable law.

Transportation of materials (raw cement, processed engineered fill, etc.) to/from the site will be via Depot Road to CT Route #32/CT #163. It is anticipated the operation will service between 100,000 and 150,000 tons per year via 22-ton capacity triaxle trucks. Only engineered fill dry enough to meet the CT DOT required "paint filter test" for moisture shall be transported. Average and Peak trucks per day during the winter season are anticipated to be 91 and 120. The peak operating period of the engineered fill production at 125 Depot Road is October to February, with other limited project related work to take place from March through September.

Date	Abutting Properties		General Process Description		Operations Plan Detail			
07 September 2023	49 DOCK RD Mailing Address: EICHELBERG KURT E & SANDRA J 4 FAWN DR GALES FERRY, CT 06335	DEPOT RD EXT Mailing Address: UNCASVILLE LLC 1515 DES PERES RD ST LOUIS, MO 63131	A. Secure Hopper Barge to Dock B. Prepare for Offloading Excess Water Management B1) Portland Cement Addition B2) Pump Water	C. Offloading Option C1) Truck Material to Bins Option C2) Conveyor Material to Bins Option C3) Slurry Pump Material to Bins D. Stabilize Material with Portland Cement and Cure E. Load Material and Transport Offsite				
Version								
1.3								
Scale								
1"=40'								